



Construction Schedule

Point Ruston - Building 1C

"Attachment 10"



ID	Task Name	Duration	Start	Finish	January				February				March				April				May				June			
					12/21	12/28	1/4	1/11	1/18	1/25	2/1	2/8	2/15	2/22	3/1	3/8	3/15	3/22	3/29	4/5	4/12	4/19	4/26	5/3	5/10	5/17	5/24	5/31
1	Project Summary	83.9 days	Mon 1/12/15	Thu 5/7/15	Project Summary																							
2	Preconstruction				Preconstruction																							
8	Procurement (Select/Order/Fabricate/Delivery)																											
244	Construction	63.9 days	Tue 2/3/15	Fri 5/1/15	Construction																							
245	Lev 01 - Water Walk	63.9 days	Tue 2/3/15	Fri 5/1/15	Lev 01 - Water Walk																							
246	Foundation	10 days	Tue 2/3/15	Mon 2/16/15	Foundation																							
247	Survey/Layout Footings	1 day	Tue 2/3/15	Tue 2/3/15	Survey/Layout Footings Start 02/03/15 Finish 02/03/15																							
248	Excavate Footings	1 day	Wed 2/4/15	Wed 2/4/15	Excavate Footings Start 02/04/15 Finish 02/04/15																							
249	Soil Testing/Bearing Capacity	1 day	Wed 2/4/15	Wed 2/4/15	Soil Testing/Bearing Capacity Start 02/04/15 Finish 02/04/15																							
250	Underground MP&E	1 day	Thu 2/5/15	Thu 2/5/15	Underground MP&E Start 02/05/15 Finish 02/05/15																							
251	Form Footing/Place Rebar	2 days	Thu 2/5/15	Fri 2/6/15	Form Footing/Place Rebar Start 02/05/15 Finish 02/06/15																							
252	Inspection: Footing/Rebar/MP&E	0 days	Fri 2/6/15	Fri 2/6/15	Inspection: Footing/Rebar/MP&E																							
253	Pour Footings	1 day	Mon 2/9/15	Mon 2/9/15	Pour Footings Start 02/09/15 Finish 02/09/15																							
254	CMU Stemwalls - To 24" AFF	2 days	Tue 2/10/15	Wed 2/11/15	CMU Stemwalls - To 24" AFF Start 02/10/15 Finish 02/11/15																							
255	Inspect Stems	0 days	Wed 2/11/15	Wed 2/11/15	Inspect Stems																							
256	Grout CMU Stems	1 day	Thu 2/12/15	Thu 2/12/15	Grout CMU Stems Start 02/12/15 Finish 02/12/15																							
257	S.O.G. Subgrade	1 day	Fri 2/13/15	Fri 2/13/15	S.O.G. Subgrade Start 02/13/15 Finish 02/13/15																							
258	Pour Slab-on-Grade	1 day	Mon 2/16/15	Mon 2/16/15	Pour Slab-on-Grade Start 02/16/15 Finish 02/16/15																							
259	Water Vault	5 days	Wed 2/4/15	Tue 2/10/15	Water Vault																							
260	Lower Section (Cast-In-Place)	5 days	Wed 2/4/15	Tue 2/10/15	Lower Section (Cast-In-Place)																							
261	Excavate Footings	1 day	Wed 2/4/15	Wed 2/4/15	Excavate Footings Start 02/04/15 Finish 02/04/15																							
262	Soil Testing/Bearing Capacity	1 day	Wed 2/4/15	Wed 2/4/15	Soil Testing/Bearing Capacity Start 02/04/15 Finish 02/04/15																							
263	Form Footing/Place Rebar	1 day	Thu 2/5/15	Thu 2/5/15	Form Footing/Place Rebar Start 02/05/15 Finish 02/05/15																							
264	Inspection: Footing/Rebar	0 days	Thu 2/5/15	Thu 2/5/15	Inspection: Footing/Rebar																							
265	Pour Footings	1 day	Fri 2/6/15	Fri 2/6/15	Pour Footings Start 02/06/15 Finish 02/06/15																							
266	Form Walls/Install Bar	1 day	Mon 2/9/15	Mon 2/9/15	Form Walls/Install Bar Start 02/09/15 Finish 02/09/15																							
267	Inspect: Vault Walls	0 days	Mon 2/9/15	Mon 2/9/15	Inspect: Vault Walls																							
268	Pour Vault Walls - CIP Half	1 day	Tue 2/10/15	Tue 2/10/15	Pour Vault Walls - CIP Half Start 02/10/15 Finish 02/10/15																							
269	Lower Level Building Shell	41 days	Fri 2/13/15	Fri 4/10/15	Lower Level Building Shell																							
270	CMU Exterior and Interior	6.5 days	Fri 2/13/15	Mon 2/23/15	CMU Exterior and Interior																							
271	Lift: 1 - 6' AFF (24" AFF Stems + 4')	2.5 days	Fri 2/13/15	Tue 2/17/15	Lift: 1 - 6' AFF (24" AFF Stems + 4')																							
272	1st CMU Lift = 6' AFF	2 days	Fri 2/13/15	Mon 2/16/15	1st CMU Lift = 6' AFF Start 02/13/15 Finish 02/16/15																							
273	MP&E Rough-In	1 day	Fri 2/13/15	Mon 2/16/15	MP&E Rough-In Start 02/13/15 Finish 02/16/15																							
274	Inspection: CMU Lift 1 and MP&E	0 days	Mon 2/16/15	Mon 2/16/15	Inspection: CMU Lift 1 and MP&E																							
275	Grout: Lift 1	1 day	Mon 2/16/15	Tue 2/17/15	Grout: Lift 1 Start 02/16/15 Finish 02/17/15																							
276	Lift: 2 - 10' AFF	4 days	Tue 2/17/15	Mon 2/23/15	Lift: 2 - 10' AFF																							
277	2nd CMU Lift = 10' AFF	3 days	Tue 2/17/15	Fri 2/20/15	2nd CMU Lift = 10' AFF Start 02/17/15 Finish 02/20/15																							
278	Blockout Beam Pockets	1 day	Thu 2/19/15	Fri 2/20/15	Blockout Beam Pockets Start 02/19/15 Finish 02/20/15																							
279	MP&E Rough-In	1 day	Wed 2/18/15	Thu 2/19/15	MP&E Rough-In Start 02/18/15 Finish 02/19/15																							
280	Inspection: CMU Lift 2 and MP&E	0 days	Fri 2/20/15	Fri 2/20/15	Inspection: CMU Lift 2 and MP&E																							
281	Grout: Lift 2	1 day	Fri 2/20/15	Mon 2/23/15	Grout: Lift 2 Start 02/20/15 Finish 02/23/15																							
282	Raised Slab	12.5 days	Mon 2/23/15	Wed 3/11/15	Raised Slab																							
283	Form & Shore Raised Slab	3 days	Mon 2/23/15	Thu 2/26/15	Form & Shore Raised Slab Start 02/23/15 Finish 02/26/15																							
284	Embeds/Sleeves/Anchors/Elec/Plumb/Etc.)	1 day	Thu 2/26/15	Fri 2/27/15	Embeds/Sleeves/Anchors/Elec/Plumb/Etc.) Start 02/26/15 Finish 02/27/15																							
285	Place Rebar	2 days	Fri 2/27/15	Mon 3/2/15	Place Rebar Start 02/27/15 Finish 03/02/15																							
286	Inspection Raised Slab Rebar	0 days	Mon 3/2/15	Mon 3/2/15	Inspection Raised Slab Rebar																							
287	Pour Raised Slab	1 day	Tue 3/3/15	Tue 3/3/15	Pour Raised Slab Start 03/03/15 Finish 03/03/15																							
288	Raised Deck Curing Period	5 days	Wed 3/4/15	Tue 3/10/15	Raised Deck Curing Period Start 03/04/15 Finish 03/10/15																							
289	Strip Raised Slab Decking and Partial Shoring	1 day	Wed 3/11/15	Wed 3/11/15	Strip Raised Slab Decking and Partial Shoring Start 03/11/15 Finish 03/11/15																							
290	Hard-Lid Framing (Restrooms)	3 days	Thu 3/12/15	Mon 3/16/15	Hard-Lid Framing (Restrooms)																							

